

Twickenham Riverside Project

An update on the project we are delivering for your local community

Dear Neighbour,

We have had a busy start to 2026, with the new year proving to be a productive period on site. Significant progress has been made across key areas of the project. Most notably the demolition of the Kings street buildings. The demolition phase drawing to a close marks a major milestone for the development, as clearing the site has laid a strong foundation for the next stages of the project.

March has seen an introduction of a new sub-contractor (Getjar Ltd), who will be taking the lead on the groundworks package. Their mobilisation is already underway, and preparations are in place to ensure a smooth transition between phases. The commencement of groundworks signals an exciting shift as the project begins to visibly take shape.

An update on our project



Twickenham Riverside Project

An update on the project we are delivering for your local community

Upcoming Works on Site:

- Getjar Ltd will commence the construction of the new permanent flood defence wall and piling mat for the new Water Lane building.
- Week commencing 16th March piling works undertaken by the Keller Group are scheduled to begin. Piling is expected to run for a period of approximately four weeks. In preparation for the start of piling, there will be delivery and mobilisation of the piling rig and associated plant and equipment. This will involve large load deliveries to site and an increase in activity during the set-up. We are coordinating deliveries carefully to minimise disruption to the roads and our neighbours wherever possible.
- As the groundworks ramp up onsite, there will be an increase in vehicle movement, including delivery wagons, plant and support vehicles. All movements will be managed and coordinated by our Logistics team and trained Traffic Marshals, who will be positioned to ensure safe access and egress at all times.
- We recognise the groundworks and piling works have the potential to generate increased levels of dust, noise and vibration. To manage this equipment is in place to measure vibration, noise and dust ensuring operations remain within safe and permissible thresholds.
- From Mid-March, you may notice the relocation of our site cabins to the embankment area. This move will facilitate the next phase of the construction works.
- Safety remains Kier's top priority, and we will continue to monitor operations closely throughout this phase of works. We will endeavour to minimise disruptions and appreciate your cooperation and understanding as we progress works on the project.



Site opening hours

08:00 – 18:00 Monday – Friday
Out of hours contact telephone number
07540 328 786

Get in touch

If you have any questions or concerns, then please get in touch with Malcolm Emmerson

Email: Malcolm.Emmerson@kier.co.uk
Telephone: 07540 328 786

Thank you!

