

Twickenham Riverside Project

An update on the project we are delivering for your local community

Dear Neighbour,

March has been an important month for the development, with several major milestones successfully completed across both the Water Lane and Wharf Lane buildings.

One of the key improvements on site has been our relocation into new welfare facilities positioned along the embankment. This move has significantly enhanced site organisation, allowing us to better support the workforce and streamline daily operations. Improved welfare provisions also contribute to maintaining high standards of health, safety, and wellbeing for everyone working on the project.

In terms of structural progress, we are pleased to confirm that piling works at both the Water Lane and Wharf Lane buildings have now been fully completed. Piling is a critical phase of construction, forming the deep foundations that support the buildings above. Completing this stage represents a major step forward and allows us to safely transition into the next phases of the build.

On the Wharf Lane building, we have also completed the sheet piling works for the basement structure. This process involved installing interlocking steel sheets to create a secure and stable perimeter for the below-ground construction. With this now in place, the groundwork for the basement structure is established, enabling further progress below ground level.

Another significant milestone has been reached on the Water Lane building, where we have commenced works on the ground floor slab. This marks an important transition from substructure works into the main building phase. As the slab progresses, the building will begin to take more visible shape, which represents an exciting stage in the overall development.



Twickenham Riverside Project

An update on the project we are delivering for your local community

Upcoming Works on Site:

Looking ahead, one of the next major activities on site will be the erection of the tower cranes. This is a key milestone that will support the efficient construction of the superstructure for both buildings.

The erection of the first tower crane is scheduled to take place on **Wednesday 6th May and Thursday 7th May. The second tower crane will be erected on Wednesday 20th May.**

During this period, there will be an increase in site activity, including deliveries of crane components, mobile crane operations, and lifting activities. These works are carefully planned and coordinated to ensure they are carried out safely.

We want to reassure you that all necessary safety measures will be in place throughout these operations. Our team will also take every reasonable step to minimise disruption to the surrounding area, including managing vehicle movements and maintaining clear communication across the site.

Site opening hours

08:00 – 18:00 Monday – Friday

Out of hours contact
telephone number: 07548 770 083

Get in touch

If you have any questions or concerns, then please get in touch with Colm McCabe

Email:
Colm.McCabe@kier.co.uk

